

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
Marietta Estates Phase 1	URD 2813	Richmond American Homes	200	Underground	Energized	2/24/2023
Tomahawk Lake Partial 1	URD 2809	New Leaf Communities	22	Underground	Energized	3/3/2023
Stillwater Phase 1C Partial 1	URD 2792	Lennar Homes	46	Underground	Released to construction	3/3/2023
Georgian Villas	UAD 992	Southern Impression	48	Underground	Energized	3/10/2023
Olea at Etown	UAD 983	Rangewater Development	192	Underground	Released to construction	3/10/2023
Suncoast Crossing	URD 2803	Atlee Group	53	Underground	Released to construction	3/17/2023
Copes Landing Phase 1 Partial 2	URD 2801	DR Horton	72	Underground	Released to construction	3/24/2023
Azalea Hills Phase 2	URD 2806	KB Home	41	Underground	Released to construction	3/24/2023
Flagler Health Way	UCD 364	GATE	1,975 ft	Underground	Released to construction	3/24/2023
The Preserve at Panther Creek Phase 3H	URD 2804	Southern Impression	198	Underground	Released to construction	3/31/2023
Terrace Pines TH	UAD 1002	DR Horton	46	Underground	Released to construction	3/31/2023
Dunns Crossing Unit 3	URD 2814	Dream Finders Homes	124	Underground	Scheduled to release to construction	4/7/2023
Summerglen Partial 3	URD 2751	Garden St Communities	132	Underground	Scheduled to release to construction	4/7/2023
Stillwood Pines Blvd Phase 1A & 1B	UCD 355	Skinner Realty	4,200 ft	Underground	Scheduled to release to construction	4/7/2023
Tomahawk Lake Partial 2	URD 2809	New Leaf Communities	127	Underground	Scheduled to release to construction	4/14/2023
Stillwater Phase 1C Partial 2	URD 2792	Lennar Homes	60	Underground	Scheduled to release to construction	4/14/2023
Ashers Landing	URD 2818	Richmond American Homes	130	Underground	Scheduled to release to construction	4/21/2023
Arbors Phase 2	URD 2808	Forestar/DR Horton	126	Underground	Scheduled to release to construction	4/21/2023
Villas at Kettering Phase 2	UAD 990	David Weekly Homes	90	Underground	Scheduled to release to construction	4/21/2023
Copes Landing Phase 1 Partial 3	URD 2801	DR Horton	95	Underground	Scheduled to release to construction	4/21/2023
Granville Woods at ETown	URD 2820	David Weekly Homes	97	Underground	Scheduled to release to construction	4/21/2023
Kings Landing	URD 2817	Corner Lot	85	Underground	Scheduled to release to construction	4/21/2023
Liv at Tamaya	URD 2828	ICI Homes	124	Underground	Scheduled to release to construction	4/28/2023