

# Electric Production / EXCAVATION PERMIT



ISSUED: \_\_\_\_\_ TIME: \_\_\_\_\_ EXPIRES: \_\_\_\_\_ TIME: \_\_\_\_\_ PERMIT #: \_\_\_\_\_

DEPARTMENT: \_\_\_\_\_ CONTRACTOR: \_\_\_\_\_ PWO #: \_\_\_\_\_

DESCRIPTION & LOCATION:

### PRIOR TO EXCAVATION OR TRENCHING

- SIZE OF EXCAVATION LENGTH: \_\_\_\_\_ WIDTH: \_\_\_\_\_ DEPTH: \_\_\_\_\_
- UTILITIES LOCATED BY: \_\_\_\_\_
- CALLED SSOCOF @ 1 (800) 423-4770 (minimum 2 working days prior to excavation)
- WATER IN AREA (method of diversion or elimination): \_\_\_\_\_
- PERSONAL PROTECTIVE EQUIPMENT (PPE) ON SCENE
- TYPE "C" SOIL = (1.5 : 1) SLOPE, 34° for Type "C" soil, (typical JEA territory, benching is prohibited)
- EQUIPMENT TO BE USED: \_\_\_\_\_
- OVERHEAD OBSTRUCTION / determine safe approach distance: \_\_\_\_\_
- PROTECTIVE MEASURES REQ. FOR 5 FEET(+) IN DEPTH:     TRENCH BOX     SHORING     SLOPING

### DURING EXCAVATION OR TRENCHING

- DAILY INSPECTION PRIOR TO WORK COMMENCEMENT (site conditions & safety)
- INSPECTION AFTER CHANGING CONDITIONS, RAIN, ETC. (are spoil piles at least 2' from edge of excavation)
- TOXIC / COMBUSTIBLE GASES     OXYGEN IS ADEQUATE     CONFINED SPACE PERMIT NEEDED     (CSP) IN PLACE
- INGRESS / EGRESS REQ. (every 25' of lateral travel)     LADDERS     RAMPS     ETC: \_\_\_\_\_
- WATER REMOVAL EQUIPMENT UTILIZED: \_\_\_\_\_
- LENGTH (actual): \_\_\_\_\_ WIDTH (actual): \_\_\_\_\_ DEPTH (actual): \_\_\_\_\_

#### REQUIRED SIGNATURES

	DATE	PHONE No.
COMPETENT PERSON:		
SUPERVISOR:		
EQUIP. OPERATOR:		
SENIOR MANAGER:		
EXCAVATIONS PERMIT AUTHORITY:		

#### SIGNATURES REQ. (if applicable)

	DATE	PHONE No.
PROF. ENGINEER (if > 20'):		
ENVIRONMENTAL REPRESENTATIVE:		
SAFETY & HEALTH:		