

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
SEQ Residential Phase 1A Partial 3	URD 2756	ICI Homes/David Weekly Homes	38	Underground	Released to construction	11/25/2022
Arbors Phase 1A	URD 2793	Forestar/DR Horton	80	Underground	Released to construction	12/2/2022
Edison East Phase 2	URD 2790	Toll Brothers	44	Underground	Released to construction	12/9/2022
Olea Beach Haven Apts	UAD 970	Rangewater Development	175	Underground	Released to construction	12/16/2022
Newton TH Phase 2	UAD 963	Toll Brothers	67	Underground	Released to construction	12/16/2022
Copper Ridge Phase 1A	URD 2789	KB Home	68	Underground	Released to construction	12/23/2022
Pacific Gardens Partial 3	URD 2779	Corner Lot	78	Underground	Released to construction	12/30/2022
Westlake Estates	UAD 971	DR Horton	130	Underground	Released to construction	1/6/2023
Everlake Phase 2 Partial 2	URD 2785	Dream Finders Homes	100	Underground	Released to construction	1/6/2023
Everlake Phase 2 Partial 1	URD 2785	Dream Finders Homes	36	Underground	Released to construction	1/6/2023
Collins Preserve MF Partial 2	UAD 972	Republic Properties	270	Underground	Released to construction	1/13/2023
Seaton Creek Preserve Multifamily	UAD 985	Republic Properties	240	Underground	Released to construction	1/13/2023
Gentle Woods Villas	UAD 973	Southern Impression	108	Underground	Released to construction	1/13/2023
San Pablo I MF Partial 2	UAD 984	San Pablo I MF LLC	124	Underground	Scheduled to release to construction	1/20/2023
Wells Creek Phase 4	URD 2784	Mattamy Homes	73	Underground	Scheduled to release to construction	1/20/2023
Arbors Phase 1B	URD 2793	Forestar/DR Horton	160	Underground	Scheduled to release to construction	1/20/2023
Equinox East TH Partial 2	UAD 951	Forestar/DR Horton	124	Underground	Scheduled to release to construction	1/27/2023
Sadler Trace Townhomes	UAD 982	Atlee Group	90	Underground	Scheduled to release to construction	1/27/2023
East Peyton Pkwy Phase 1 Lighting	UCD 359	GATE	1,000 ft	Underground	Scheduled to release to construction	1/27/2023
Summerglen Partial 3	URD 2751	Garden St Communities	132	Underground	Scheduled to release to construction	2/3/2023
Flagler Health Way	UCD 364	GATE	1,975 ft	Underground	Scheduled to release to construction	2/10/2023
Copper Ridge Phase 1B	URD 2802	KB Home	47	Underground	Scheduled to release to construction	2/10/2023
Biscayne Villas	UAD 976	Southern Impression	44	Underground	Scheduled to release to construction	2/17/2023
Tomahawk Lake	URD 2809	New Leaf Communities	149	Underground	Scheduled to release to construction	2/17/2023
Copes Landing Phase 1	URD 2801	DR Horton	206	Underground	Scheduled to release to construction	2/17/2023
Stillwood Pines Blvd Phase 1A & 1B	UCD 355	Skinner Realty	4,200 ft	Underground	Scheduled to release to construction	2/17/2023
Tierra Chase	URD 2825	Century Communities	30	Underground	Scheduled to release to construction	2/24/2023
Coleman Estates	URD 2811	American Homes 4 Rent	48	Underground	Scheduled to release to construction	2/24/2023