

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
Dunns Crossing Unit 3 Partial 2	URD 2814	Dream Finders Homes	52	Underground	Energized	7/7/2023
Villages of Westport Phase 4 Partial 1	URD 2805	LGI Homes	60	Underground	Released to construction	7/7/2023
Stonecrest Partial 1	URD 2835	KB Home	61	Underground	Released to construction	7/14/2023
Linden House Apts Partial 2	UAD 975	Rise Development	175	Underground	Released to construction	7/21/2023
Woodland Park at Nocatee	UAD 1000	Matovina & Co	65	Underground	Released to construction	7/21/2023
Bradley Pond Estates	URD 2846	Pulte Home Co	25	Underground	Energized	7/21/2023
Crossroads Station Phase 1	URD 2827	Richmond American Homes	88	Underground	Released to construction	7/21/2023
Tidewater Unit 4	URD 2815	ICI Homes	131	Underground	Released to construction	7/28/2023
SEQ Residential Phase 1B Partial 2	URD 2819	ICI Homes	75	Underground	Released to construction	7/28/2023
Oxford Estates North	URD 2812	H. Smith Inc	31	Underground	Released to construction	8/4/2023
Belfort Landing	URD 2847	American Homes 4 Rent	34	Underground	Released to construction	8/11/2023
Flagler Center Citicorp Apts	UAD 981	DD FGL 32.4 LLC	357	Underground	Released to construction	8/18/2023
Parcel 10 Apts at Seven Pines	UAD 997	Spectrum Co	300	Underground	Scheduled to release to construction	8/25/2023
Southgate Multifamily	UAD 987	Chance Partners	295	Underground	Scheduled to release to construction	8/25/2023
Pinnacle Apartments Partial 1	UAD 988	Fort Family Inv	164	Underground	Scheduled to release to construction	8/25/2023
Hyatt Road Multifamily Partial 2	UAD 993	Chance Partners	147	Underground	Scheduled to release to construction	9/1/2023
Villages of Westport Phase 4 Partial 2	URD 2805	LGI Homes	57	Underground	Scheduled to release to construction	9/8/2023
Ashers Landing Partial 2	URD 2818	Richmond American Homes	84	Underground	Scheduled to release to construction	9/8/2023
Crossroads at Town Center	UAD 1014	Lennar Homes	141	Underground	Scheduled to release to construction	9/8/2023
Copper Ridge Phase 2	URD 2842	KB Home	98	Underground	Scheduled to release to construction	9/15/2023
Stonecrest Partial 2	URD 2835	KB Home	86	Underground	Scheduled to release to construction	9/15/2023
Buckfield Circle	UCD 375	Skinner Realty	1,400 ft	Underground	Scheduled to release to construction	9/15/2023
Saddle Oaks Phase 1	URD 2839	Lennar Homes	142	Underground	Scheduled to release to construction	9/15/2023
Pecan Park Phase 2	URD 2848	Century Communities	59	Underground	Scheduled to release to construction	9/22/2023
Hardwick Farms Single Family	URD 2841	Lennar Homes	130	Underground	Scheduled to release to construction	9/22/2023
Fountains East Apts	UAD 1006	Madison Capital Grp	276	Underground	Scheduled to release to construction	9/29/2023
East Peyton Phase 2	UCD 366	GATE	6,170 ft	Underground	Scheduled to release to construction	9/29/2023
Stillwater Phase 2	URD 2849	Lennar Homes	177	Underground	Scheduled to release to construction	9/29/2023